

DISPATCH DATE	DISPATCHED BY	TECHNICIAN / RECEIVER	SITE / DESTINATION	EXPECTED RETURN
July 14, 2026	Elroy Jones	Weeks Edwards	Petcom Luidasvale	

SECTION A — DISPATCHED FROM OFFICE

11 Items

#	Material / Item Description	Cat.	Qty	Unit	Condition	Remarks
1	20mm PVC Strap	PVC	20	pcs		
2	25mm PVC Coupling	PVC	8	pcs		
3	25mm PVC End Cap	PVC	2	pcs		
4	20mm PVC Bend	PVC	4	pcs		
5	25mm PVC Bend	PVC	3	pcs		
6	20mm PVC Coupling	PVC	3	pcs		
7	20mm PVC Pipe	PVC	1	length		
8	25mm PVC Snake	PVC	1	length		
9	Tangit PVC Cement	ADH	1	tin		
10	Hacksaw with Blade	TOOL	1	pc		
11	Tape Measure	TOOL	1	pc		

SECTION B — BALANCE TO BE PURCHASED AT HARDWARE STORE

4 Items


#	Material	Cat.	Required	From Office	Balance	Unit	Receipt / Invoice
1	16×16 PVC Trunking	TRK	6	0	6	lengths	
2	20mm PVC Pipe	PVC	12	1	11	lengths	
3	25mm PVC Pipe	PVC	2	0	2	lengths	
4	25mm PVC Strap	PVC	5	0	5	pcs	

Items fully covered by office stock (no purchase needed): 20mm Strap (20 dispatched vs 15 needed — 5 surplus) · 25mm Snake (1 dispatched = 1 needed) · Tangit PVC Cement (1 dispatched = 1 needed) · 25mm Bend (3 dispatched vs 1 needed — 2 surplus) · 20mm Bend (4 dispatched vs 3 needed — 1 surplus)

Site Notice (PSR-001 – July 13, 2026): Storage room and office areas complete. Retail section ~50% complete — delayed due to exhausted 16×16 trunking. Wall penetrations complete and ready for cable installation. Hardware purchases must be accompanied by receipt/invoice for reimbursement. Tools (hacksaw, tape measure) must be returned to office after job completion.

ACKNOWLEDGEMENT & SIGNATURES

Issued By (Office)



Elroy Jones

Signature

Date

Received By (Technician)

Weeks Edwards

Signature

Date

Returned & Verified By

Signature

Date